

PROJECT UPDATE – OLD TOWN ROAD IMPROVEMENT

GALLATIN AND BROADWATER COUNTIES
FOR WEEK ENDING 10 / 24 / 25

TO: Gallatin County
Broadwater County

FROM: Nate Peressini, PE– STAHLY ENGINEERING & ASSOCIATES

WORK COMPLETED TO DATE

- Half the pile is completed on east bridge
- Concrete caps poured on middle bridge
- Both bridge span beams have been set in place on west bridge

WORK PLANNED FOR UPCOMING WEEK:

- Weld and grout beams on west bridge
- Form, reinforce, and pour backwalls and center diaphragm on west bridge
- Set flat slab bridge beams on middle bridge
- Finish driving pile on east bridge

UPCOMING MEETINGS / MILESTONES:

- Backfill bridge ends, form and pour curbs, and install guardrail on west bridge



If you have any questions or concerns, please contact the project engineer, Nate Peressini, at (406) 522-8594.