

PROJECT UPDATE – OLD TOWN ROAD IMPROVEMENT

GALLATIN AND BROADWATER COUNTIES
FOR WEEK ENDING 12 / 5 / 25

TO: Gallatin County
Broadwater County

FROM: Nate Peressini, PE– STAHLY ENGINEERING & ASSOCIATES

WORK COMPLETED TO DATE

- All pile is completed on project
- West and middle bridge have bridge rail installed
- Majority of approaches for west and middle bridge are backfilled

WORK PLANNED FOR UPCOMING WEEK:

- Pour caps and piers on east bridge
- Set approach spans on east bridge
- Backfill approaches on east bridge to allow set of middle span beams

UPCOMING MEETINGS / MILESTONES:

- East bridge forming, reinforcing, and pouring backwalls
- Welding and grouting beams of east bridge



If you have any questions or concerns, please contact the project engineer, Nate Peressini, at (406) 522-8594.