

PROJECT UPDATE – OLD TOWN ROAD IMPROVEMENT

GALLATIN AND BROADWATER COUNTIES
FOR WEEK ENDING 12 / 12 / 25

TO: Gallatin County
Broadwater County

FROM: Nate Peressini, PE– STAHLY ENGINEERING & ASSOCIATES

WORK COMPLETED TO DATE

- West and middle bridge have bridge rail installed
- Approaches for west and middle bridge are backfilled
- Caps are poured on east bridge
- Approach beams set in place on span 3 of east bridge

WORK PLANNED FOR UPCOMING WEEK:

- Backfill approaches on east bridge to allow set of middle span beams
- Roadway work is ongoing

UPCOMING MEETINGS / MILESTONES:

- East bridge forming, reinforcing, and pouring backwalls
- Welding and grouting beams of east bridge



If you have any questions or concerns, please contact the project engineer, Nate Peressini, at (406) 522-8594.