

# PROJECT UPDATE – OLD TOWN ROAD IMPROVEMENT

GALLATIN AND BROADWATER COUNTIES  
FOR WEEK ENDING 10 / 3 / 25

**TO:** Gallatin County  
Broadwater County

**FROM:** Nate Peressini, PE– STAHLY ENGINEERING & ASSOCIATES

## WORK COMPLETED TO DATE

- East truss bridge completely removed
- Concrete caps on abutments of west bridge poured

## WORK PLANNED FOR UPCOMING WEEK:

- Falsework construction for center pier on west bridge
- Forming concrete cap for center pier

## UPCOMING MEETINGS / MILESTONES:

- Place riprap at east bridge and prep for pile driving



If you have any questions or concerns, please contact the project engineer, Nate Peressini, at (406) 522-8594.